

MAIN STREET IMPROVEMENT PROJECT

MAY 25, 2020 WEEK # 6 ACTIVITIES

Nice weather during week #5 enabled the contractor to work without rain delays. Sidewalks along the northside of Main Street were removed, and the contractor is maintaining this area for pedestrian access to businesses and residences. Replacement of building weatherboards, where needed, is underway as is reconstruction of doorway entrance steps. The contractor completed trenching and electrical conduit installation from the edge of Phase 1, near Laurel Hill parking area, to the project limit in front of Simon's. The lighting control panel and conduit previously set in Phase 1 at Laurel Hill were planned in anticipation for future connection to Phase 3.

The concrete bases for the 9 new decorative lights along the north side of Main Street were poured. The new decorative lights will have GFI outlets mounted at the top pole for holiday lighting uses and 5 of the new lights will have lockable GFI outlets near the base for village events such as Farmers Markets.

The granite curb sample has been submitted and approved for contractor's procurement and shipping to the site.

During week #6 we will see the streetscape begin to take shape with new sidewalks started along the fronts of buildings from the Pattaconk 1850 toward Simon's. Sections of sidewalks where Belgian Block bands are planned will be left open and temporarily filled with sand for safe pedestrian passage. The contractor will also complete the new subsurface drainage system at the Flagpole area with installation of a water quality control structure that is designed to remove debris, sediments, and trash from stormwater prior to discharge into the Pattaconk Brook.

For questions, comments and suggestions please contact Ed Meehan, emeehanrox@yahoo.com or 860-471-9404