

MAIN STREET IMPROVEMENT PROJECT

MAY 11, 2020 WEEK # 4 ACTIVITIES

THANK YOU, VILLAGE RESIDENTS AND BUSINESSES, FOR YOUR COOPERATION AND PATIENCE

IN AN EFFORT TO COMPLETE AS MUCH WORK AS POSSIBLE BEFORE BUSINESSES FULLY REOPEN COLONNA CONSTRUCTION WILL BEGIN OPERATIONS AT 6:30AM.

THIS CREW UNDERSTANDS THE IMPORTANCE OF BUSINESS ACCESS AND OPERATION OF A SAFE WORK ZONE. CHESTER CONSTABLES ARE ON-SITE THROUGHOUT THE WORKDAY TO MAINTAIN TRAFFIC FLOW, PEDESTRAIN SAFETY AND PARKING.

DURING THE PAST WEEK, THE VOIDS UNDER THE SIDEWALK BETWEEN VILLAGER AND RIVER TARVERN WERE FILLED.

THE MAIN STORM DRAINAGE LINE BETWEEN THE OLD TOWN HALL AND OTTO'S WAS INSTALLED. DECORATIVE STREET LIGHTS WERE REMOVED AND WORK AT THE CHESTER WALL STARTED.

WITH THE COMPLETION OF THE MAIN DRAINAGE OUT FALL TO THE PATTACONK BROOK, REMOVAL OF THE OLD STREET DRAINAGE SYSTEM AND CONSTRUCTION OF THE NEW SYSTEM WILL START ALONG THE NORTH SIDE OF MAIN STREET FROM THE FLAGPOLE AREA TO THE NEW BRIDGE.

EXCAVATIONS FOR THE NEW PIPE, CATCH BASINS AND TEMPORARY TRENCH ASPHALT PATCHING WILL BE DONE IN A SEQUENCE TO INSURE THE STREET IS SAFE AND USEABLE AT THE END OF EACH DAY.

**For questions, comments and suggestions please contact Ed Meehan,
emeehanrox@yahoo.com or 860-471-9404**

